74

COMPLETION REPORT

1	Name of the work	Improvements roads to Medarahalli main road in ward No. 12 shettyhalli Sub Division.
2	Sanctioned Estimate No. & Date	EE/DD/TS/52/12-13 ~~28~~ 10-12
3	Head of Account which is chargeable	P0190
4	Instrument Order NO. & Date	EE/DD/WO/238/12-13 28-11-12
5	Name Of Contractor	Technical Manager (west), Karnataka rural Infrastructure Development Limited, Project Implementation unit, Madhavanagara, Bangalaore 560 001.
6 a	Time Stipulated for Completion of work	120 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB NO 834/13-14 Page 83315 TO
8	Check Measurement of the Asst	MB NO 834/13-14 Page 83315 TO
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	Ravi N.K
	b) Asst. Exe Engineer	Ramachandra murthy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
95.00.000=00	10449247=00	949247=00	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi.N.K.
ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57.